| CTI Hands-On Evaluation | |
|---|----------------|
| CTITIONOS ON EVOLUCION | |
| | |
| Wall paper shingle laps floor paper. Must be 2" overlap | |
| Is membrane folded on face OR is separate piece properly shingle lapped | (0) |
| Continuous at all corners. No breaks | |
| | |
| Free of rips and tears | |
| Vapor retarder on wet side only | (10) |
| | 80 |
| Doolson Doord | |
| Backer Board | |
| Adequate mortar under backer board | |
| Perimeter movement joint - Floor | (00) |
| Perimeter movement joint - Wall - Inside Corner | |
| Taping inside & outside corner joints | |
| | |
| Grouting | |
| Grout mix consistency | |
| Amount of water used for washing grout | |
| Fullness of joints / surface of tile edges exposed (bevel or cushion) | |
| Joints uniform and smooth | |
| Tile surface clean. No haze | |
| | |
| Sealant | S |
| Fullness of movement joint | |
| Smooth and clean joint / tile surface | |
| Movement joint clean and open. No grout behing sealant | |
| Backer rod installed | |
| | |
| Walls | 80 |
| Level - Each wall | |
| Plumb - Each wall | |
| Walls flat | |
| Knee wall sloped to drain | an |
| Knee Wall Front - Left / Right Cuts | |
| Knee Wall Front - Top / Bottom Cut | |
| Knee Wall Back: Size and layout matches front. | |
| | |
| | |
| | |
| | |
| | (O) |
| | |
| | |

| Walls continued | | |
|--|--|--|
| Diagonal Band Left / Right Cut | | |
| Diagonal Band inside corner mirror / fold. Diagonal Grout Lines match. | | |
| Grout joint uniform size per specification | | |
| Grout joint alignment | | |
| Smooth tile cuts | | |
| Tile movement joint Wall to Floor | | |
| Tile movement joint inside corner | | |
| Lippage: | | |
| Knee wall cuts to bullnose consistent joint size per spec | | |
| Knee wall face and top. Center line grout joint straight | | |
| Wall tile cuts flush with bullnose | | |
| Knee wall horizontal / vertical grout joints aligned field to BN | | |
| Bullnose nicely aligned - No sharp points | | |
| Tile: Flat on Knee wall face and top | | |
| Mortar key-in to substrate. | | |
| Fresh mortar / skinning / transfer to tile. | | |
| Mortar coverage | | |
| Mortar bond coat thickness | | |
| Wall CBU inside corner free of mortar | | |
| | | |
| Floor | | |
| Layout matches diagram | | |
| Border Equal Left / Right | | |
| Border Equal Back / Front | | |
| Dot installation. Flat & flush (F&F) | | |
| Dot installation. Grout joint equal | | |
| Border corners are blocks | | |
| Grout joint uniform size | | |
| Grout joint size per specification | | |
| Tile cutting and fitting / alignment | | |
| Smooth tile cuts | | |
| Perimeter movement joint 3/16" - 1/4" No grout or thinset in joint | | |
| Lippage | | |
| "L" metal centered in 2 x 2 at doorway | | |
| Backer board stops under "L" metal | | |
| "L" metal flush with tile | | |
| Adequate mortar at "L" metal | | |
| Mortar key-in to substrate. | | |
| Fresh mortar / skinning / transfer to tile. | | |
| Mortar coverage. Deduct for edge voids | | |
| Mortar bond coat thickness | | |